EXTENSION OF TIME PROPOSAL

1	Name of work	Improvt to Roads, drains & Culverts @ Bglavi Layout & Surrounding area @ Kodigehalli ward no. 08.
2	Amount of Work Portion	Rs. 5608902/-
3	Estimated Cost	60.00 Lakhs.
4	Name of contractor	Gangalureddy. A.
5	Agreement No.	10 | 30.4.20.
6	No. and date under which work order issued	10 | 11.5.20
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	31 days.
15	Date of recommending time limit applied for	11.7.20 to 11.8.20
16	Whether the orginal application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	11.8.20.
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Covid-19 work was delayed Hence EOT may be Approved without penalty
22	Remarks of the EE with the daily rate of penalty proposed	Para (21) May be Approved.

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.